

# Magnatech Start Up Sheet

Test Date \_\_\_\_\_ Job Location \_\_\_\_\_

Model Number \_\_\_\_\_ Serial Number \_\_\_\_\_

Fuel Type \_\_\_\_\_

## Check For Proper Start Up Sequence

Blower/Modulation

Gas Valve

Gas Pressure Switches

Low Water Cut Off

Ignitor

Smooth Ignition

Pump Operation

DHW Aquastat

High Limit

DHW Sensor

Condensate Trap/Switch

Venting

## Check For Proper Safety Lock Out Sequence

Static Gas Inlet Pressure

Firing Gas Inlet Pressure

Inlet Water Temperature

Outlet Water Temperature

Delta T Heat Exchanger

DHW Temperature

Low Fire

High Fire

Carbon Dioxide %

Oxygen %

Carbon Monoxide PPM

Stack Temperature °F

NOx ppm

Gas Offset Pressure

Combustion Efficiency %

## Control Settings

Temperature Control Point

High Limit Setting

Firing Rate

Fan RPM

Anti Short Cycle

DHW Control Point

DHW Tank Temperature

Outdoor Reset Mode

Outdoor Temperature

Intake Air Pipe Material \_\_\_\_\_ Description \_\_\_\_\_

Exhaust Pipe Material \_\_\_\_\_ Description \_\_\_\_\_

NOTES:



200 Lafayette St.  
 Middleville, MI 49333  
 Warranty: (800) 531-2111

[www.BradfordWhite.com](http://www.BradfordWhite.com)  
 Litho in U.S.A. © Bradford White 1602 Document 1334-BW